COMPLETION REPORT

1	Name of Work		**Upgradation of Musical Fountain and other Devalopmental Works in Kempegowda Park in Ward No 04 of Yelahanka satalite Town Sub Division Annex 06 SL No 249.**	
2	Sanctioned Estimate		Rs.100,00,000/-	
3	Head of A/c which is chargeable		P3159	
4	Entrustment Order No & Date		EE(Project)/Ynk Zone/WO/000046/22-23, Dt:09.11.2022	
5	Name of Contractor		M/s Vinay Enterprises	
6	kk. Time stipulated for ll. Completion of Work		09 Months	
7	Date of Commencement	Date of Closing	09.11.2022	13.11.2023
8	b.Delay in execution of work		YES	
9	Measurement recorded in		M.B No: Page No:	
	Actual date of Completion of work		13.11.2023	
10	Check Measurement of Asst.Exe.Engr/.Executive Engineer on		13.112023	
11	Name of the Office/Office in charge of the Work a) Asst.Eng/Jr.Engineer b) Asst.Executive Engineer		Executive Engineer (Ele),Yelahanka Zone Mr.Syed Jameel Assistant Executive Engineer (Incharge AEE)	

Sanctioned Estimated Amount	Amount Claims as per actually vide as per Bills	DIFFERENCE		Remarks
		EXCESS	SAVINGS	
Rs.1,02,86,864.38	Rs.1,02,85,876.19	-/-	988.19/-	4.97% Above

Certified that the above has been completed within the stipulated time noted in the work order.

1. Certified that the above has been executed by the contractor satisfactorily in accordance with the specification as embedded in the agreement.

Assistant Engineer(Ele)
Yelahanka Zone, BBMP

Assistant Executive Engineer (Ele)
Yelahanka Zone, BBMP

Executive Engineer(Ele
Yelahanka Zone, BBMP

Chief Engineer
BBMP, Yelahanka

ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾ ನಗರ ಪಾಲಿಕೆ
ಯಲಹಂಕ ವಲಯ ಕಛೇರಿ
ಬೆಂಗಳೂರು-೫೬೦ ೦೯೨

ಚೆಕ್ ಲಿಸ್ಟ್

1)	ಕಾಮಗಾರಿಯ ಹೆಸರು	**Upgradation of Musical Fountain and other Devalopmental Works in Kempegowda Park in Ward No 04 of Yelahanka satalite Town Sub Division Annex 06 SL No 249**
2)	ಅಂದಾಜು ಮೊತ್ತ	Rs.100,00,000/-
3)	ಕಾಮಗಾರಿ ಆಯವ್ಯಯದಲ್ಲಿ ಸೇರ್ಪಡೆಯಾಗಿದೆಯೇ	ಹೌದು
4)	ಆಡಳಿತಾತ್ಮಕ ಮಂಜೂರಾತಿ ಸಂಖ್ಯೆ	BBMP/YZ/EE(Pr)/AS/PR/12/22-23, Dt:11.10.2022
5)	ತಾಂತ್ರಿಕ ಮಂಜೂರಾತಿ ಸಂಖ್ಯೆ	BBMP/YZ/EE(Pr)/TS/PR/241/21-22, Dt28.07.2021
6)	ಈ ಕಾಮಗಾರಿಯು ಈ ಹಿಂದಿನ ಕೌನ್ಸಿಲ್ ಅನುಮೋದನೆ ಗೊಂಡಿರುವ ದೃಢೀಕರಣ ಪತ್ರದ ನಕಲು.	-
7)	ಕಾಮಗಾರಿಯು ಕರ್ನಾಟಕ ಪಾರದರ್ಶಕ ನಿಯಮ 2000 ಹಾಗೂ ಸಂಬಂಧಿಸಿದ ಆದೇಶ ಮತ್ತು ಸುತೋಲೆಯಂತೆ ನಿರ್ವಹಿಸಲಾಗಿದೆಯೇ	ಹೌದು
8)	ಕಾಮಗಾರಿಯನ್ನು ಕಾರ್ಯಗತ ಮಾಡಿರುವ ವಿಧಾನ	e-Procurement
9)	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	M/s Vinay Enterprises
10)	ಕಾಮಗಾರಿಯ ಬಿಲ್ಲಿನ ಮೊತ್ತ ತಾಂತ್ರಿಕ ಮಂಜೂರಾತಿ ಹಾಗೂ ಆಡಳಿತಾತ್ಮಕ ಮಂಜೂರಾತಿ ಮೊತ್ತದ ಮಿತಿಯಲ್ಲಿ ಇದೆಯೇ	ಹೌದು

ಸಹಾಯಕ/ಕಿರಿಯ ಅಭಿಯಂತರರು

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು

ಕಛೇರಿಯ ಪರಿಶೀಲನೆ

ಕಾಮಗಾರಿಯ 1ನೇ ಅಂತಿಮ ಬಿಲ್ಲನ್ನು ಪರಿಶೀಲಿಸುತ್ತ ಇದರ ಮೊತ್ತ **ರೂ.**1,02,85,876.19 ಗಳು ಗುತ್ತಿಗೆದಾರರಾದ M/s. Vinay Enterprises ರವರಿಗೆ ಪಾವತಿ ಮಾಡಲು ಲೆಕ್ಕ ಶಾಖೆಗೆ ಕಡತವನ್ನು ರವಾನಿಸಿದೆ.

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿದ್ಯುತ್ ವಿಭಾಗ, ಯಲಹಂಕ ವಲಯ
ಬೃ.ಬೆಂ.ಮ.ಪಾ. ಬೆಂಗಳೂರು-92